



MONTHLY PROGRESS REPORT

From 1-April-2024 to 23-April-2024

| | | | |
|---------------|----------|-------------|----------------------------------------|
| Project Code: | 21 | Name: | New Hope Animal Nutrition Plant Bogura |
| Client: | New Hope | Contractor: | Sarker Steel Ltd. |

Monthly Progress

| WBS | Task | Total Qty | Upto Last Month(%) | This Month(%) | Total Done(%) | Schedule Start | Schedule Finish | Actual Finish |
|-----------|------------------------------------------|-----------|--------------------|---------------|---------------|----------------|-----------------|---------------|
| 3.2.5.2.8 | Dormitory-1st Floor-False Ceiling-Partit | sum | 0 | 100 | 100 | 29-12-23 | 04-01-24 | 26-02-24 |
| 3.2.5.3.1 | Dormitory-2nd Floor-Brickwork | 111m2 | 0 | 100 | 100 | 08-01-24 | 17-01-24 | 23-04-24 |
| 3.2.5.3.2 | Dormitory-2nd Floor-Door Frame fixing | 0nos | 0 | 100 | 100 | 18-01-24 | 20-01-24 | 23-04-24 |
| 3.2.5.3.3 | Dormitory-2nd Floor-Window Grill Fixing | 0nos | 0 | 100 | 100 | 18-01-24 | 20-01-24 | 23-04-24 |
| 3.2.5.3.4 | Dormitory-2nd Floor-Inside Plastering | 468m2 | 0 | 100 | 100 | 12-01-24 | 21-01-24 | 23-04-24 |
| 3.2.5.3.5 | Dormitory-2nd Floor-Tiles Fitting | 0m2 | 0 | 100 | 100 | 20-01-24 | 28-01-24 | 23-04-24 |
| 3.2.5.3.6 | Dormitory-2nd Floor-Door-Window fixing | 0nos | 0 | 95 | 95 | 27-01-24 | 29-01-24 | 23-04-24 |
| 3.2.5.3.7 | Dormitory-2nd Floor-Inside Painting | m2 | 0 | 30 | 30 | 18-01-24 | 31-01-24 | 23-04-24 |
| 3.2.5.3.8 | Dormitory-2nd Floor-False Ceiling-Partit | | 0 | 80 | 80 | 25-01-24 | 31-01-24 | 05-04-24 |
| 3.2.5.5 | Dormitory-Outside Plastering | 0m2 | 10 | 90 | 100 | 29-12-23 | 22-01-24 | 23-04-24 |
| 3.2.5.6 | Dormitory-Waterproof-Rooftop | | 0 | 100 | 100 | 08-01-24 | 22-01-24 | 08-04-24 |
| 3.2.5.7 | Dormitory-Outside Painting | m2 | 0 | 30 | 30 | 12-01-24 | 31-01-24 | 23-04-24 |
| 3.2.5.8 | Dormitory-Stair Railing | | 0 | 100 | 100 | 25-01-24 | 31-01-24 | 23-04-24 |
| 3.2.6.3 | Dormitory-2nd Floor-Water-Electrical | 0 | 0 | 90 | 90 | 15-01-24 | 29-01-24 | 23-04-24 |
| 4.1 | Road--Sub-grade Compaction | 4817m2 | 75 | 25 | 100 | 11-07-23 | 03-01-24 | 05-04-24 |
| 4.2 | Sub-base-Car Road-400m | 4817m2 | 75 | 25 | 100 | 06-08-23 | 10-01-24 | 05-04-24 |
| 4.3 | Road-Sub-base-Pedestrian | 0m2 | 0 | 80 | 80 | 19-11-23 | 17-01-24 | 23-04-24 |
| 4.4 | RCC-Car Road | 4817m2 | 4 | 96 | 100 | 26-12-23 | 24-01-24 | 05-04-24 |

| WBS | Task | Total Qty | Upto Last Month(%) | This Month(%) | Total Done(%) | Schedule Start | Schedule Finish | Actual Finish |
|------------|------------------------------------------|------------------|---------------------------|----------------------|----------------------|-----------------------|------------------------|----------------------|
| 6.1 | Hydropower-Main Workshop | 0 | 0 | 90 | 90 | 08-12-23 | 28-01-24 | 08-04-24 |
| 6.2 | Production Buldg-Hydropower installation | 1sum | 0 | 90 | 90 | 18-12-23 | 28-01-24 | 08-04-24 |
| 6.4.2 | Sub-station-Wall Electric Pipe Work | 0m | 0 | 100 | 100 | 16-12-23 | 23-12-23 | 08-04-24 |
| 6.4.3 | Electrical Cable/Wiring | 0m | 0 | 100 | 100 | 23-12-23 | 22-01-24 | 08-04-24 |

Site Photographs



Road-Re-bar work on 05-04-24

Road-RCC on 05-04-24

Site Description

RCC-Car Road Handover

Site Instruction



Electrical Work on 08-04-24

Electrical Work on 08-04-24

Site Description

Site Instruction



Dormitory-2nd Floor Painting on 23-04-24

Dormitor-2nd Floor-Corridor on 23-04-24

Site Description

Project closed from 09 to 16 April, 2024 due to Eid-ul Fitr

Site Instruction

Entry by:
Planning Engineer

Generated by:
www.bel3c.com, Developed by: Engr. Md. Sanaul Haque