



TOTAL PROGRESS REPORT

From 16-March-2022 to 30-April-2022

Project Code:	19	Name:	DPDC Sub-Station at Goran Dhaka			
Client:	DPDC	Contractor:				
Total Duration:	45	days	Total Working Days:	3	Total Manpower:	61
Planning Progress =	95.8%	Actual Progress=	95.8%	SPI=	1	Ahead Schedule

Total Progress

WBS	Task	Total Qty	Total Done(%)	Schedule Start	Schedule Finish	Actual Start	Actual Finish	Lead-Lag(day)	Not Yet
01.1.1	Mobilization-Pile Gap Filling-Material		100	09-03-22	09-03-22	16-03-22	16-03-22	-7	
01.1.2	Mobilization-Pile Gap Filling-Labor		100	10-03-22	10-03-22	16-03-22	16-03-22	-6	
01.2.1	Other-Excavation upto 1st Bracing	0	100	09-03-22	13-03-22	16-03-22	16-03-22	-3	
01.2.2	Other-Excavation upto 2nd Bracing	0	100	21-03-22	27-03-22	02-04-22	30-04-22	-34	
01.2.3	Other-Excavation upto Mat	0	100	04-04-22	10-04-22	30-04-22	30-04-22	-20	
01.3.1.1	Bracing-1st Layer-Bracket Fixing	52nos	100	14-03-22	15-03-22	16-03-22	02-04-22	-18	
01.3.1.2	Bracing-1st Layer Installation	488m2	100	16-03-22	20-03-22	16-03-22	30-04-22	-41	
01.3.2.1	Bracing-2nd Layer-Bracket Fixing	52nos	100	28-03-22	29-03-22	30-04-22	30-04-22	-32	
01.3.2.2	Bracing-2nd Layer Installation	488m2	100	30-03-22	03-04-22	30-04-22	30-04-22	-27	
01.4.1	Pile Gap Filling upto 1st Bracing	154gap	100	10-03-22	16-03-22	16-03-22	16-03-22	0	
01.4.2	Pile Gap Filling upto 2nd Bracing	154gap	100	28-03-22	03-04-22	30-04-22	30-04-22	-27	
01.4.3	Pile Gap Filling upto Mat	154gap	100	11-04-22	17-04-22	30-04-22	30-04-22	-13	
01.5.1	Bracing Gap Filling-1st Bracing	106m	100	01-04-22	03-04-22	02-04-22	02-04-22	1	
01.5.2	Bracing Gap Filling-2nd Bracing	106m	0	04-04-22	06-04-22		30-11--1		Started

Site Photographs



Shore pile gap filling on 16-03-22



Shore pile Mortering on 16-03-22



Gap filling inbetween joist and cap beam on 02-04-22



Gap filling by mortering on 02-04-22



Water proofing work on 30-04-22



Pile gap water proofing on 30-04-22

