



TOTAL PROGRESS REPORT

From 16-March-2022 to 30-April-2022

| | | | | | | |
|---------------------|-------|------------------|---------------------------------|------|-----------------|----------------|
| Project Code: | 19 | Name: | DPDC Sub-Station at Goran Dhaka | | | |
| Client: | DPDC | Contractor: | | | | |
| Total Duration: | 45 | days | Total Working Days: | 3 | Total Manpower: | 61 |
| Planning Progress = | 95.8% | Actual Progress= | 95.8% | SPI= | 1 | Ahead Schedule |

Total Progress

| WBS | Task | Total Qty | Total Done(%) | Schedule Start | Schedule Finish | Actual Start | Actual Finish | Lead-Lag(day) | Not Yet |
|----------|--|-----------|---------------|----------------|-----------------|--------------|---------------|---------------|---------|
| 01.1.1 | Mobilization-Pile Gap Filling-Material | | 100 | 09-03-22 | 09-03-22 | 16-03-22 | 16-03-22 | -7 | |
| 01.1.2 | Mobilization-Pile Gap Filling-Labor | | 100 | 10-03-22 | 10-03-22 | 16-03-22 | 16-03-22 | -6 | |
| 01.2.1 | Other-Excavation upto 1st Bracing | 0 | 100 | 09-03-22 | 13-03-22 | 16-03-22 | 16-03-22 | -3 | |
| 01.2.2 | Other-Excavation upto 2nd Bracing | 0 | 100 | 21-03-22 | 27-03-22 | 02-04-22 | 30-04-22 | -34 | |
| 01.2.3 | Other-Excavation upto Mat | 0 | 100 | 04-04-22 | 10-04-22 | 30-04-22 | 30-04-22 | -20 | |
| 01.3.1.1 | Bracing-1st Layer-Bracket Fixing | 52nos | 100 | 14-03-22 | 15-03-22 | 16-03-22 | 02-04-22 | -18 | |
| 01.3.1.2 | Bracing-1st Layer Installation | 488m2 | 100 | 16-03-22 | 20-03-22 | 16-03-22 | 30-04-22 | -41 | |
| 01.3.2.1 | Bracing-2nd Layer-Bracket Fixing | 52nos | 100 | 28-03-22 | 29-03-22 | 30-04-22 | 30-04-22 | -32 | |
| 01.3.2.2 | Bracing-2nd Layer Installation | 488m2 | 100 | 30-03-22 | 03-04-22 | 30-04-22 | 30-04-22 | -27 | |
| 01.4.1 | Pile Gap Filling upto 1st Bracing | 154gap | 100 | 10-03-22 | 16-03-22 | 16-03-22 | 16-03-22 | 0 | |
| 01.4.2 | Pile Gap Filling upto 2nd Bracing | 154gap | 100 | 28-03-22 | 03-04-22 | 30-04-22 | 30-04-22 | -27 | |
| 01.4.3 | Pile Gap Filling upto Mat | 154gap | 100 | 11-04-22 | 17-04-22 | 30-04-22 | 30-04-22 | -13 | |
| 01.5.1 | Bracing Gap Filling-1st Bracing | 106m | 100 | 01-04-22 | 03-04-22 | 02-04-22 | 02-04-22 | 1 | |
| 01.5.2 | Bracing Gap Filling-2nd Bracing | 106m | 0 | 04-04-22 | 06-04-22 | | 30-11--1 | 0 | Started |

Site Photographs



Shore pile gap filling on 16-03-22



Shore pile Mortering on 16-03-22



Gap filling inbetween joist and cap beam on 02-04-22



Gap filling by mortering on 02-04-22



Water proofing work on 30-04-22



Pile gap water proofing on 30-04-22

