



WEEKLY PROGRESS REPORT

From 25-January-2022 to 31-January-2022

Project Code:	17	Name:	Shimanto Conference Center
Client:	Border Guard Bangladesh	Contractor:	Sarker Steel Ltd.

Weekly Progress

WBS	Task	Total Qty	Upto Last Week(%)	This Week(%)	Total Done(%)	Schedule Start	Schedule Finish	Actual Finish
1.3.1.1	Brick Work-Ground Floor	1340m2	95	5	100	01-05-21	18-08-21	31-01-22
1.3.1.3	Brick Work-1st Floor	1210m2	95	5	100	28-05-21	04-09-21	31-01-22
1.3.2.2	Plaster-Ground Floor	2680m2	95	5	100	09-05-21	20-08-21	31-01-22
1.3.2.4	Plaster-1st Floor	2420m2	92	3	95	29-08-21	12-09-21	31-01-22
1.3.2.5	Plaster-1st Floor Mezzanine	1560m2	92	3	95	10-09-21	16-09-21	31-01-22
1.3.3	Tiles Work		60	10	70	10-05-21	26-09-21	31-01-22
2.3.1.2	Interior-False Ceiling-1st Floor	0	0	70	70	16-09-21	15-10-21	31-01-22
2.5.2	Generator		60	20	80	15-09-21	27-10-21	31-01-22

Site Photographs



Tiles work on 31-01-22



Interior work on 31-01-22

Site Description

Site Instruction

Entry by:

Planning Engineer

Generated by:

www.bel3c.com, Developed by: Engr. Md. Sanaul Haque