



TOTAL PROGRESS REPORT

From 30-June-2024 to 10-July-2024

Project Code:	64	Name:	Cityscape Lifestyle-2			
Client:		Contractor:				
Total Duration:	10	days	Total Working Days:	3	Total Manpower:	96
Planning Progress =	155%	Actual Progress=	152%	SPI=	0.98	Behind Schedule

Total Progress

WBS	Task	Total Qty	Total Done(%)	Shedule Start	Schedule Finish	Actual Start	Actual Finish	Lead-Lag(day)	Not Yet
1.01.1	GF-Sheet Repair-Vendor Selection	0	100	25-06-24	01-07-24	09-07-24	09-07-24	-8	
1.02	Happiness-Tea Zone Decoration	0	90	25-06-24	26-06-24	30-06-24	09-07-24	-13	Completed
2.01	4th Floor-Ceiling Decoration	0	100	25-06-24	30-06-24	30-06-24	30-06-24	0	
2.02	4th Floor-Floor Raising Concrete	0	100	09-07-24	10-07-24	09-07-24	10-07-24	0	
3.02	11 Flr-Suana-Tile remove,Kota Tile	0	50	01-07-24	03-07-24	09-07-24	09-07-24	-6	Completed
4.01	14th Floor-Kitchen Gas Line	0	100	25-08-24	26-06-24	30-06-24	30-06-24	-4	
4.02	14th Floor-Kitchen Tile Work	0	100	27-06-24	30-06-24	30-06-24	09-07-24	-9	
4.04	14 Flr-Counter-Top-Back work	0	30	08-07-24	12-07-24	09-07-24	09-07-24	3	
4.05	14th Floor-Lounge Partition Work	0	10	09-07-24	15-07-24	09-07-24	09-07-24	6	
5.07	15th Floor-Double Height Grill	0	90	25-06-24	01-07-24	30-06-24	30-06-24	1	Completed
5.09.1	15th Floor-Prodema Fix-Col-L-16-Sou	0	110	25-06-24	26-06-24	30-06-24	09-07-24	-13	
5.09.2	L-15-Safety Grill Remove-South	0	100	26-06-24	27-06-24	09-07-24	09-07-24	-12	
5.09.5	Prodema Fix-Col-L-16-North	0	40	29-06-24	30-06-24	09-07-24	09-07-24	-9	Completed
6.01	17th Floor-Lift Core Top Shed Work	0	100	27-06-24	30-06-24	09-07-24	09-07-24	-9	

Site Photographs



15th Floor-Double Height Grill Fixing on 30-06-24



14th Floor-Kitchen Tile Fixing on 30-06-24



14th Floor Interior Works on 09-07-24



4th Flr-Floor Raising Concreting on 09-07-24



4th Flr-Floor Raising Concreting Complet on 10-07-24



11th Floor Interior Work on 10-07-24

4th Flr-Floor Raining Concreting Complete

Generated by: www.bel3c.com, Developed by: Engr. Md. Sanaul Haque