

From 9-June-2021 to 15-June-2021

Project Code: 48 Name: BTT Sales Center Purbachal

Client: Power Pac Holdings Ltd Contractor:

## Weekly Progress

WBS	Task	Total Qty	Upto Last Week(%)	This Week(%)	Total Done(%)	Schedule Start	Schedule Finish	Actual Finish
3.9	Basement-Wall and Ceiling plaster	2415m2	7	4	11	30-05-21	30-07-21	15-06-21
4.1	Ground Floor-Column	57nos	93	2	95	27-04-21	05-06-21	09-06-21
4.2.1	Ground Floor-Roof Slab Shutter	822m2	40	9	49	03-05-21	20-06-21	15-06-21
4.2.2	Gr.Floor Roof Slab-Re-bar Work	160nos	0	2	2	15-06-21	03-07-21	15-06-21
4.4	Ground Floor-Stair Case	2nos	31	49	80	25-05-21	05-07-21	15-06-21

## Site Photographs



Ground Floor Stair Re-bar work on 09-06-21



1st floor Slab Shuttering on 09-06-21

Site Description

Site Instruction



Honourable RAJUK Charman Visit on 12-06-21



1st floor Slab Shuttering on 12-06-21

Site Description

Site Instruction



Ground Floor Lift Core Shuttering on 15-06-21



1st floor Slab Shuttering on 15-06-21

Site Description

Site Instruction

Entry by:  
Planning Engineer

Generated by:  
www.bel3c.com, Developed by: Engr. Md. Sanaul Haque