



WEEKLY PROGRESS REPORT

From 3-April-2023 to 9-April-2023

Project Code:	59	Name:	Cityscape Tower-Retrofitting					
Client:	Cityscape	Contractor:	Cityscape International Ltd.					

Weekly Progress

WBS	Task	Total Qty	Upto Last Week(%)	This Week(%)	Total Done(%)	Schedule Start	Schedule Finish	Actual Finish
01.1	Retrofit-Basement-3-Column-Lift	1sum	98	2	100	26-12-22	15-01-23	09-04-23
01.2	Retrofit-Basement-2-Column	1sum	85	15	100	16-01-23	05-02-23	09-04-23
01.3	Retrofit-Basement-1-Column	1sum	96	1	97	06-02-23	25-02-23	09-04-23

Site Photographs



B2-Column retrofit shutter removing on 05-04-23

B2-Column retrofit curing on 05-04-23

Site Description

Site Instruction



B2-Column Retrofit-Shutter removing on 09-04-23

B2-Column Retrofit-Curing on 09-04-23

Site Description

Site Instruction

Entry by:

Planning Engineer

Generated by:

www.bel3c.com, Developed by: Engr. Md. Sanaul Haque