



## WEEKLY PROGRESS REPORT

From 12-March-2023 to 18-March-2023

Project Code:	60	Name:	Coffee Shop-Cityscape Tower GF
Client:	Cityscape	Contractor:	Cityscape International Ltd.

### Weekly Progress

WBS	Task	Total Qty	Upto Last Week(%)	This Week(%)	Total Done(%)	Schedule Start	Schedule Finish	Actual Finish
07	Outside Shed	1sum	92	8	100	22-12-22	01-01-23	18-03-23

## Site Photographs



Coffee shop interior on 14-03-23



Coffee shop interior on 14-03-23

Site Description

Site Instruction



Coffee shop outside BBQ shed on 18-03-23



Coffee shop outside shed on 18-03-23

Site Description

Site Instruction

Entry by:

Planning Engineer

Generated by:

www.bel3c.com, Developed by: Engr. Md. Sanaul Haque