



WEEKLY PROGRESS REPORT

From 22-January-2024 to 28-January-2024

Project Code:	63	Name:	Cityscape Lifestyle
Client:	Cityscape Lifestyle	Contractor:	Cityscape

Weekly Progress

WBS	Task	Total Qty	Upto Last Week(%)	This Week(%)	Total Done(%)	Schedule Start	Schedule Finish	Actual Finish
02.2.2	L-15-CC with Neat Cement Finish	156m2	0	100	100	24-01-24	27-01-24	28-01-24
06.09.2.3	L-11-Steam-Tile/Marble-work	0	93	2	95	11-12-23	16-12-23	22-01-24
06.09.2.6	L-11-Steam-Suana-Design Plaster		0	60	60	16-01-24	22-01-24	22-01-24
06.09.6	L-11-Steam n Suana-MEP Works	0	80	5	85	12-12-23	18-12-23	24-01-24
06.09.7	L-11-Steam-Suana-False Ceiling	0	10	5	15	28-12-23	31-12-23	22-01-24

Site Photographs




L-11-Outside Design Plaster on 22-01-24

L-14-False Ceiling and Interior on 22-01-24

Site Description

Five days progress

Site Instruction



L-15-CC with NCF on 24-01-24

L-11-Light fitting on 24-01-24

Site Description

Two days progress

Site Instruction



L-14-Floor CC with NCF on 26-01-24

L-14-Floor CC with NCF on 26-01-24

Site Description

Three days progress

Site Instruction



L-15-Toilet Floor CC with NCF on 28-01-24

L-15-Floor CC with NCF on 28-01-24

Site Description

Site Instruction

Entry by:

Generated by:

Planning Engineer

www.bel3c.com, Developed by: Engr. Md. Sanaul Haque