

WEEKLY PROJECT REPORT-019



Picture Taken : 21 Jan 2012

AS ON 25 JAN 2012

PROJECT SUMMARY AS ON: 25 JAN 2012

- Program is 53 delayed from master program as on 20th Jan 2012.
- Manpower is increased which should be maintained.

WEEKLY CHECK-LIST FOR **PROGRAM** AS ON: 25-01-12



Name of Sub-Contractor:	Sohel Enterprise
-------------------------	------------------

WBS				
Task Name	5th floor SW1 & SW2 2nd lift Shuttering complete			
Actual Start		Actual Finish:	20/01/2012	Time Lag:
Causes of Delay	Labour are not skill.			

WBS				
Task Name	5th floor SW1 & SW2 2nd lift custing complete			
Actual Start		Actual Finish:	21/01/2012	Time Lag:
Causes of Delay				

WBS				
Task Name	5th floor stair shuttering complete			
Actual Start		Actual Finish:	22/01/2012	Time Lead/Lag:
Causes of Delay				

WBS				
Task Name				
Actual Start		Actual Finish:		Time Lead/Lag:
Causes of Delay				

WBS				
Task Name				
Actual Start		Actual Finish:		Time Lead/Lag:
Causes of Delay				

Remarks: (Penalty/ Award) to be filled by Project Incharge

Suuggestion/ Advice:

Program is 53 days behind from the Master Program as on 20 Jan 2012.

Consultant

Chief Engineer

Project Incharge

Chief Engineer

Director

Ekushey Bhaban-Superstructure-Progress

Sl.	Task Name	Duration	Start	Finish	Actual Finish	% Compl	11/09	18/09	25/09	02/10	09/10	16/10	23/10	30/10	06/11	13/11	20/11	27/11	04/12	11/12	18/12	25/12	01/01	08/01	15/01	22/01	29/01	05/02
1	Ekushey Bhaban	442 d	28/07/11	18/11/12	NA	3%																						
1.1	Superstructure	300 d	28/07/11	14/06/12	NA	38%																						
1.1.1	Ground Floor	20 d	28/07/11	17/08/11	29/08/11	100%																						
1.1.2	1st Floor	20 d	18/08/11	12/09/11	02/10/11	100%																						
1.1.3	2nd Floor	20 d	13/09/11	02/10/11	28/10/11	100%																						
1.1.4	3rd Floor	20 d	03/10/11	23/10/11	09/12/11	100%																						
1.1.5	4th Floor	20 d	24/10/11	18/11/11	07/01/12	100%																						
1.1.6	5th Floor	20 d	19/11/11	09/12/11	NA	57%																						
1.1.6.1	Layout Work	1 d	19/11/11	19/11/11	NA	100%																						
1.1.6.2	Column (17 nos): Lift-1	4 d	20/11/11	23/11/11	13/01/12	100%																						
1.1.6.2.1	Re-bar	1 d	20/11/11	20/11/11	NA	100%																						
1.1.6.2.2	Formwork	2 d	21/11/11	22/11/11	NA	100%																						
1.1.6.2.3	Concrete	1 d	23/11/11	23/11/11	13/01/12	100%																						
1.1.6.3	Column (17 nos): Lift-2	4 d	24/11/11	27/11/11	NA	100%																						
1.1.6.3.1	Re-bar	1 d	24/11/11	24/11/11	NA	100%																						
1.1.6.3.2	Formwork	2 d	25/11/11	26/11/11	NA	100%																						
1.1.6.3.3	Concrete	1 d	27/11/11	27/11/11	NA	100%																						
1.1.6.4	Lift Core: Lift-1	5 d	20/11/11	24/11/11	16/01/12	100%																						
1.1.6.4.1	Re-bar	2 d	20/11/11	21/11/11	NA	100%																						
1.1.6.4.2	Formwork	2 d	22/11/11	23/11/11	NA	100%																						
1.1.6.4.3	Concrete	1 d	24/11/11	24/11/11	16/01/12	100%																						
1.1.6.5	Lift Core: Lift-2	4 d	25/11/11	28/11/11	20/01/12	100%																						
1.1.6.5.1	Re-bar	1 d	25/11/11	25/11/11	NA	100%																						
1.1.6.5.2	Formwork	2 d	26/11/11	27/11/11	NA	100%																						
1.1.6.5.3	Concrete	1 d	28/11/11	28/11/11	20/01/12	100%																						
1.1.6.6	Stair Case (2 nos)-Flight-1	8 d	21/11/11	28/11/11	NA	100%																						
1.1.6.6.1	Formwork	4 d	21/11/11	25/11/11	NA	100%																						
1.1.6.6.2	Re-bar	3 d	25/11/11	28/11/11	NA	100%																						
1.1.6.6.3	Concrete	1 d	28/11/11	28/11/11	NA	100%																						
1.1.6.7	Stair Case (2 nos)-Flight-2	8 d	01/12/11	09/12/11	NA	0%																						
1.1.6.7.1	Formwork	4 d	01/12/11	05/12/11	NA	0%																						
1.1.6.7.2	Re-bar	3 d	05/12/11	09/12/11	NA	0%																						
1.1.6.7.3	Concrete	1 d	09/12/11	09/12/11	NA	0%																						
1.1.6.8	Roof Slab	10 d	29/11/11	09/12/11	NA	0%																						
1.1.6.8.1	Formwork	5 d	29/11/11	03/12/11	NA	0%																						
1.1.6.8.2	Re-bar	3 d	04/12/11	07/12/11	NA	0%																						
1.1.6.8.3	MEP Work	2 d	07/12/11	08/12/11	NA	0%																						
1.1.6.8.4	Inspection	1 d	08/12/11	08/12/11	NA	0%																						
1.1.6.8.5	Concrete	1 d	09/12/11	09/12/11	NA	0%																						
1.1.7	6th Floor	20 d	10/12/11	31/12/11	NA	0%																						

Project: Ekushey Bhaban - Superstruc
Date: 01/02/12

Task

Critical Task

Progress



Summary

Rolled Up Task

Rolled Up Critical Task



Rolled Up Progress

Project Summary

Group By Summary



WEEEEKLY CHECK-LIST FOR **QUALITY** AS ON: 25-01-12



Name of Sub-contractor:	Sohel Enterprise
-------------------------	------------------

Remarks on Shuttering: (Attach Photograph) to be filled by Project Incharge

--

Remarks on Re-bar Work: (Attach Photograph) to be filled by Project Incharge

--

Remarks on Concreting : (Attach Photograph) to be filled by Project Incharge

--

Suggestion/ Advice:

WIR attached.
_____ Consultant
_____ Chief Engineer


Project Incharge

Chief Engineer


Director

R & D 0.0, Date of Issue : Nov, 2010 Doc No. CIL R & D WIR 002	CITYSCAPE INTERNATIONAL LIMITED	
--	---------------------------------	--

WORK INSPECTION REQUEST		
(To submit by Contractor 48 hours before Concreting)		
Description of Work : 5th floor SW2 + SW3 2nd lift and stairs 2 Nos.		
Location/ Grid : 0 to D and 04 to 05	Level : +54	Date of Concreting : 21.01.2012
(A Drawing with Marking/ Highlighting must be submitted)		Time of Concreting : 2:30 pm
Submitted By:		
Company : Rasem Tech Limited Shahel Enterprise		
Name : Mr. Fozlur Rahman	Signature :	
Designation : cont.	Date : 20/01/12	Time :

WORK INSPECTION REPORT		
Reinforcement <input checked="" type="checkbox"/> OK	Formwork <input checked="" type="checkbox"/> OK	Proping/Supporting <input checked="" type="checkbox"/> OK
Comments : Good After Rectification		
Inspected By		
Company : Cityscape International Limited		
Name : Mr. Moheuddin	Signature : 	
Designation : Site Engineer	Date : 21/01/2012	Time : 24/01/2012

MEP CLEARANCE		
Not Applicable <input type="checkbox"/>	Completed <input type="checkbox"/>	Not Completed <input type="checkbox"/>
Clearanced By		
Company : Cityscape International Limited		
Name : N/A	Signature :	
Designation :	Date :	Time :

APPROVAL FOR CONCRETING		
Comments :		
Approved <input checked="" type="checkbox"/>	Approved with Comments <input type="checkbox"/>	Not Approved <input type="checkbox"/>
Inspected By		
Company : Cityscape International Limited		
Name : Rasmi	Signature : 	
Designation : LE	Date : 20/1/2012	Time : 4 pm

WEEKLY CHECK-LIST FOR SAFETY AS ON: 25-01-12



Name of Sub-Contractor:	Sohel enterprise.
-------------------------	-------------------

List of Safety Materials issued:

Safety Shoe	85	pairs
Helmet	193	nos.
T-shirt	263	nos.

Induction:

Total Labour:		Inducted:	113	
Tool Box Meeting (Weekly Safety Meeting) no.:			Date:	

Safety Violation: (Attach Photograph)

Warning	No. of Persons
1st Warning :	11
2nd Warning with Fine:	3
Termination:	

Safety Award: (Attach Photograph)

Induction ID:		Trade	Cleaner
Name:			

Accidents/ Injury:

--

House Keeping

--

Remarks: to be filled by Project Incharge

--

Suggestion/ Advice:

Accident Reoprt, Safety Violation picture and safety violation notice attached.
_____ Consultant
_____ Chief Engineer

Project Incharge

Chief Engineer

Director

ATTACHMENT 2 – SUPERVISOR’S ACCIDENT INVESTIGATION REPORT**CITYSCAPE INTERNATIONAL LIMITED**
INCIDENT/ACCIDENT REPORT

Project: Ekushey Bhaban

Ref. No:

1. Date & Time on Incident : January 22, 2012 at about 3.30 pm

2. Type of Incident (Tick as Applicable)

Personal Injury☐**Property Damage**☐**Near Miss**☒3. **Location:** North west corner of Ekushey bhaban

4. Description of Incident (Attach Sheet if required):

One construction rod about 10 feet long (20 mm dia) fall to the ground from 5th floor.

5. Potential Severity : No physical injury happened but it is a potential near miss and could cause serious injury.

6. Property Damage Involved : No Property damage involved

7. 7.1. Details of the Injured Person:

7.1.1. Name : Md. Imran

7.1.2. Age : About 16

7.1.3. Designation : Labor

7.1.4. Nationality : Bangladeshi

7.1.5. Company Name : Sohel Enterprise

7.1.6. Name of Immediate Supervisor : Haque Alam

7.2. What was the injured person doing at the time of accident?

Working on rod binding at 6th floor

7.3. What was the immediate cause of the accident (unsafe act/unsafe condition).

Unskilled under age worker working rod binding work at 6th floor.

unfasten that rod and doing this without caution.

7.4. How the injury/Accident occurred?

He was involved unfasten that rod and

doing this without caution.

7.5. Part of the Body Affected (Tick as Applicable):

Head	<input type="checkbox"/>	Eyes	<input type="checkbox"/>	Neck	<input type="checkbox"/>	Back	<input type="checkbox"/>
Arm	<input type="checkbox"/>	Wrist	<input type="checkbox"/>	Hand	<input type="checkbox"/>	Finger	<input type="checkbox"/>
Leg	<input type="checkbox"/>	Ankle	<input type="checkbox"/>	Foot	<input type="checkbox"/>	Others	<input type="checkbox"/>
Face	<input type="checkbox"/>	Internal	<input type="checkbox"/>	Multiple Injuries	<input type="checkbox"/>		

7.6. Nature of Injury:

Minor Cut or Injury	<input type="checkbox"/>	Deep Cut Injury	<input type="checkbox"/>
Bone Fracture	<input type="checkbox"/>	Burn / Scald	<input type="checkbox"/>
Sprain / Strain	<input type="checkbox"/>	Asphyxiation	<input type="checkbox"/>
Foreign Body Into Eyes	<input type="checkbox"/>	Damage Skin	<input type="checkbox"/>
Electric Shock	<input type="checkbox"/>	Poisoning	<input type="checkbox"/>
Others / Specify :			

Treatment Given:

7.7. Severity of the Injured Person (Tick as Applicable):

... First Aid	<input type="checkbox"/>			
... Doctor Cases	<input type="checkbox"/>			
... Temporary Partial Disability	<input type="checkbox"/>	For	<input type="checkbox"/>	Days
... Temporary Partial Disability	<input type="checkbox"/>	For	<input type="checkbox"/>	Days
... Permanent Partial Disability	<input type="checkbox"/>	(E.g. Loss of Limb)		
... Permanent Total Disability	<input type="checkbox"/>	(E.g. Loss of Both Eyes)		
... Fatality	<input type="checkbox"/>	(Loss of Life)		

8. Prepared by:

Mir Ruhul Amin

Name

Health & Safety Engineer

Position

Signature & Date

Cityscape International Limited

Company



CITYSCAPE INTERNATIONAL LIMITED

Gulshan Point (5th Floor), 7/A Gulshan South Avenue, Gulshan-1, Dhaka-1212

www.cityscapebd.com ; Phone: 88029881867-8

Date: January 21, 2012

Safety Violation Picture

Name: Md. Shamsul Alam (Forman)

Induction ID:

Safety Violation: Working without safety harness inside lift



WEEKLY CHECK-LIST FOR **MANPOWER** AS ON: 25-01-12



Name of Sub-Contractor:	Sohel Enterprise
-------------------------	------------------

Shuttering Work:

Manpower	Required No.	Present No.	Remarks
Shutter Mistry		135	
Shutter Helper		130	

Re-bar Work:

Manpower	Required No.	Present No.	Remarks
Re-bar Fabricator		28	
Helper		24	

Concrete Work:

Manpower	Required No.	Present No.	Remarks
Mason		6	
Labour			

Housekeeping

Manpower	Required No.	Present No.	Remarks
Labour		14	

Over All Remarks by Project Incharge

SW2 & SW3 2nd lift casting concrete volume = 15.5 m3
--

Suggestion/ Advice

Manpower increased which should be maintained for next.
_____ Consultant
_____ Chief Engineer

Project Incharge

Chief Engineer

Director

MANPOWER HISTOGRAM

