

# WORK PLAN FOR LEVEL-15 BAR AT CITYSCAPE TOWER



WBS	Task Name	Duration	Start	Finish	% Complete	Gantt Chart													
						22	17	24	31	07	14	21	28	04	11	18	25	04	
1	<b>Level 15 Bar</b>	<b>78 d</b>	<b>22-12-22</b>	<b>09-03-23</b>	<b>54%</b>	[Gantt bar for Level 15 Bar, 54% complete, ending at 28-02-23]													
1.1	Glss Work	31 d	22-12-22	21-01-23	85%	[Gantt bar for Glss Work, 85% complete]													
1.2	Carpentry Mock-up	2 d	22-12-22	23-12-22	100%	[Gantt bar for Carpentry Mock-up, 100% complete]													
1.3	Bar Counter	16 d	22-12-22	06-01-23	50%	[Gantt bar for Bar Counter, 50% complete]													
1.4	Washroom Brickwork	6 d	22-12-22	27-12-22	90%	[Gantt bar for Washroom Brickwork, 90% complete]													
1.5	Floor Finsh-NCF	6 d	26-12-22	31-12-22	100%	[Gantt bar for Floor Finsh-NCF, 100% complete]													
1.6	<i>Wall Panelling</i>	<i>30 d</i>	<i>08-02-23</i>	<i>09-03-23</i>	<i>5%</i>	[Gantt bar for Wall Panelling, 5% complete]													

Task		Progress		Rolled Up Task		Rolled Up Progress		Group By Summary
Critical Task		Summary		Rolled Up Critical Task		Project Summary		