



# MONTHLY PROGRESS REPORT

From 1-February-2022 to 21-February-2022

Project Code:	58	Name:	The View Hotel Kuakata
Client:	Sikder Group	Contractor:	Cityscape International Ltd.

## Monthly Progress

WBS	Task	Total Qty	Upto Last Month(%)	This Month(%)	Total Done(%)	Schedule Start	Schedule Finish	Actual Finish
3.2.03.1	Tower-2-2nd Floor-Column	17nos	60	5	65	02-10-21	12-10-21	21-02-22
7.3	East Side Septic Tank	1no.	15	15	30	21-01-22	19-02-22	10-02-22

## Site Photographs



East Septic Tank Plastering on 01-02-22

East Septic Tank Plastering on 01-02-22

Site Description

Site Instruction



East Septic Tank Slab Shuttering on 10-02-22

East Septic Tank Slab Shuttering on 10-02-22

Site Description

Site Instruction



Column/Wall Steel Shutter Cleaning, Oili on 21-02-22

Column/Wall Steel Shutter Cleaning, Oili on 21-02-22

Site Description

Site Instruction

Entry by:

Planning Engineer

Generated by:

www.bel3c.com, Developed by: Engr. Md. Sanaul Haque