

DAILY PROGRESS REPORT

Project:	Cityscape Tower-Retrofitting	Project Code:	59	Date:	9-April-2023
Client:	Cityscape	Report	033	Day	Sunday
Contractor:	Cityscape International Ltd.			Climate	Sunny
					26-37C

Manpower

SN	Description	Nos.
01	Retrofit-Mason	1
02	Retrofit-Helper	2
TOTAL		3

Progress This Day

WBS	Task	Total Qty	Today Done(%)	Total Done(%)	Schedule Start	Schedule Finish
01.1	Retrofit-Basement-3-Column-Lift	1sum	2	100	26-12-22	15-01-23
01.2	Retrofit-Basement-2-Column	1sum	10	100	16-01-23	05-02-23
01.3	Retrofit-Basement-1-Column	1sum	1	97	06-02-23	25-02-23

Site Photographs



B2-Column Retrofit-Shutter removing

B2-Column Retrofit-Curing

Site Description	
Site Instruction	
Entry by:	Generated by:
Planning Engineer	www.bel3c.com, Developed by: Engr. Md. Sanaul Haque