



DAILY PROGRESS REPORT

Project:	Cityscape Lifestyle	Project Code:	63	Date:	28-January-2024
Client:	Cityscape Lifestyle	Report	054	Day	Sunday
Contractor:	Cityscape			Climate	Sunny
					12-25C

Manpower

SN	Description	Nos.
05	Sikder-Mason-Day shift	2
06	Sikder-Labor-Day shift	3
TOTAL		5

Progress This Day

WBS	Task	Total Qty	Today Done(%)	Total Done(%)	Schedule Start	Schedule Finish
02.2.2	L-15-CC with Neat Cement Finish	156m2	30	100	24-01-24	27-01-24

Site Photographs



L-15-Toilet Floor CC with NCF



L-15-Floor CC with NCF

Site Description

Site Instruction

Entry by:

Planning Engineer

Generated by:

www.bel3c.com, Developed by: Engr. Md. Sanaul Haque