



DAILY PROGRESS REPORT

Project:	Cityscape Lifestyle-2	Project Code:	64	Date:	10-July-2024
Client:		Report	003	Day	Wednesday
Contractor:				Climate	Sunny
					28-33C

Manpower

SN	Description	Nos.
01	Cityscape-Staff	4
04	Sumon-Mason	7
07	Bikash-Carpenter-1	4
08	Razzak-Carpenter	6
09	Nantu-Carpenter	5
10	Cityscape-Labor-1	3
TOTAL		29

Progress This Day

WBS	Task	Total Qty	Today Done(%)	Total Done(%)	Schedule Start	Schedule Finish
2.02	4th Floor-Floor Raising Concrete	0	70	100	09-07-24	10-07-24

Site Photographs



4th Flr-Floor Raining Concreting Complet



11th Floor Interior Work

Site Description

4th Flr-Floor Raining Concreting Complete

Site Instruction

Entry by:

Planning Engineer

Generated by:

www.bel3c.com, Developed by: Engr. Md. Sanaul Haque