



DAILY PROGRESS REPORT

Project:	New Hope Agrotech-Munshiganj	Project Code:	31	Date:	17-October-2024
Client:	New Hope Agrotech BD Ltd.	Report	157	Day	Thursday
Contractor:	Sarker Steel Ltd.			Climate	Sunny
					25-30C

Manpower

SN	Description	Nos.
01	Sarker-Staff	2
02	Steel Labor	6
03	Civil Labour	23
TOTAL		31

Progress This Day

WBS	Task	Total Qty	Today Done(%)	Total Done(%)	Schedule Start	Schedule Finish
04.02	Pile head breaking	79nos	6	82	10-10-24	08-11-24
04.04.5	Tank Base-Side Brick Shutter	2nos	35	85	12-11-24	13-11-24

Site Photographs



Pile head breaking



Water tank base brick wall shuttering

Site Description

Site Instruction	
Entry by:	Generated by:
Planning Engineer	www.bel3c.com, Developed by: Engr. Md. Sanaul Haque