

# TIME SCHEDULE FOR CONSTRUCTION OF CIVIL STEEL STRUCTURE ENGINEERING OF AQUATIC FEED WORKSHOP

## NEW HOPE AGROTECH BANGLADESH LTD. AT MUNSHIGANJ, BANGLADESH

WBS	Task Name	Duration	Start	Finish	% Complete	Sep '24					Oct '24					Nov '24				Dec '24				Jan '25				Feb '25				Mar '25			
						24	31	07	14	21	28	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11	18	25	01	08	15	22	01	08	15
1	<b>New Hope Agrotech Bangladesh Ltd.</b>	<b>211 d</b>	<b>30/08/24</b>	<b>28/03/25</b>	<b>16%</b>																														
1.1	Mobilization	2 d	30/08/24	31/08/24	100%																														
1.2	Dismantling of Ware House, Floor, Wall	10 d	01/09/24	10/09/24	100%																														
1.3	<b>Pile Works</b>	<b>49 d</b>	<b>07/09/24</b>	<b>25/10/24</b>	<b>92%</b>																														
1.3.1	Re-bar-Mobilization	2 d	07/09/24	09/09/24	100%																														
1.3.2	Equipment Mobilization	2 d	07/09/24	09/09/24	100%																														
1.3.3	Mud Tank Construction	4 d	07/09/24	11/09/24	100%																														
1.3.4	Pile Boring	30 d	12/09/24	11/10/24	100%																														
1.3.5	<b>Pile Load Test PDA and PIT Test</b>	<b>16 d</b>	<b>10/10/24</b>	<b>25/10/24</b>	<b>43%</b>																														
1.3.5.1	PDA - Pile Development	3 d	10/10/24	13/10/24	100%																														
1.3.5.2	PDA - Testing	1 d	25/10/24	25/10/24	0%																														
1.3.5.3	PIT Test	3 d	23/10/24	25/10/24	0%																														
1.3.6	Wooden Shore Piling	7 d	06/10/24	12/10/24	100%																														
1.4	<b>Substructure</b>	<b>52 d</b>	<b>08/10/24</b>	<b>28/11/24</b>	<b>17%</b>																														
1.4.1	Excavation	30 d	08/10/24	06/11/24	69%																														
1.4.2	<i>Pile Head Breaking</i>	<i>30 d</i>	<i>10/10/24</i>	<i>08/11/24</i>	<i>79%</i>																														
1.4.3	<b>Pile Cap</b>	<b>30 d</b>	<b>17/10/24</b>	<b>15/11/24</b>	<b>2%</b>																														
1.4.3.1	Lean Concrete	26 d	17/10/24	11/11/24	6%																														
1.4.3.2	Re-bar Work	25 d	19/10/24	12/11/24	0%																														
1.4.3.3	Brick Shuttering	25 d	20/10/24	13/11/24	0%																														
1.4.3.4	<i>Concreting</i>	<i>25 d</i>	<i>22/10/24</i>	<i>15/11/24</i>	<i>0%</i>																														
1.4.4	<b>Tank-Base</b>	<b>9 d</b>	<b>07/11/24</b>	<b>15/11/24</b>	<b>19%</b>																														
1.4.4.1	Lean Concrete-Bottom	1 d	07/11/24	08/11/24	100%																														
1.4.4.2	Bituminous Water Proofing Membrane (SBS) in Base	3 d	08/11/24	11/11/24	0%																														
1.4.4.3	Lean Concrete-Top	1 d	11/11/24	12/11/24	0%																														
1.4.4.4	Re-bar Work	3 d	12/11/24	15/11/24	0%																														
1.4.4.5	Brick Wall Shuttering	2 d	12/11/24	13/11/24	72%																														
1.4.4.6	Bituminous Water Proofing Membrane (SBS) in Wall	2 d	13/11/24	15/11/24	0%																														
1.4.4.7	Concreting	1 d	15/11/24	15/11/24	0%																														
1.4.5	<i>Short Cloumn</i>	<i>30 d</i>	<i>20/10/24</i>	<i>18/11/24</i>	<i>0%</i>																														
1.4.6	Basement Wall	20 d	30/10/24	18/11/24	0%																														
1.4.7	Backfilling	30 d	22/10/24	20/11/24	0%																														
1.4.8	Anchor Bolt Setting	10 d	09/11/24	18/11/24	0%																														
1.4.9	<i>Foundation Beam</i>	<i>15 d</i>	<i>07/11/24</i>	<i>21/11/24</i>	<i>0%</i>																														
1.4.10	Non Shrinkage Grouting	3 d	22/11/24	24/11/24	0%																														

Date: 12/10/24 22:21  
Sheet: 1 / 2

Task		Summary		Rolled Up Progress	
Critical Task		Rolled Up Task		Project Summary	
Progress		Rolled Up Critical Task		Group By Summary	

