

WEEKLY PROJECT REPORT-027



Picture Taken : 21 Mar 2012

AS ON 21 Mar 2012

PROJECT SUMMARY AS ON: 21 MAR 2012

- Program is 58 delayed from master program as on 18th Mar 2012. Still delay time is increasing. Again 3 days more lag in 6th floor roof slab casting. But it should be controlled.
- Still no signature by MEP in Work Inspection Request (WIR) before slab casting.
- Manpower is same as before.
- Safety Violation notice with picture and Accident Report with picture are attached.

WEEKLY CHECK-LIST FOR **PROGRAM** AS ON: 21-03-2012



Name of Sub-Contractor:	Sohel Enterprise
--------------------------------	------------------

WBS					
Task Name	7th floor roof slab casting complete				
Schedule Finish	20/01/2012	Actual Finish:	18/03/2012	Time Lag:	58
Causes of Delay					

WBS					
Task Name	7th floor roof slab shuttering complete				
Actual Start		Actual Finish:	17/03/2012	Time Lag:	
Causes of Delay					

WBS					
Task Name					
Actual Start		Actual Finish:		Time Lead/Lag:	
Causes of Delay					

WBS					
Task Name					
Actual Start		Actual Finish:		Time Lead/Lag:	
Causes of Delay					

WBS					
Task Name					
Actual Start		Actual Finish:		Time Lead/Lag:	
Causes of Delay					

Remarks: (Penalty/ Award) to be filled by Project Incharge

Suuggestion/ Advice:

Total 58 days delay from master program which is 3days more delay than previous slab. Graph attached.

Consultant


Chief Engineer

Project Incharge

Chief Engineer

Director

Delay of Roof Slab Casting



Actual Finish	29/08/11	02/10/11	28/10/11	09/12/11	07/01/12	31/01/12	24/02/12	18/03/12
Schedule Finish	17/8/11	12/9/11	2/10/11	23/10/11	18/11/11	9/12/11	31/12/11	20/1/12
	Ground Floor	1st Floor	2nd Floor	3rd Floor	4th Floor	5th Floor	6th Floor	7th Floor

Ekushey Bhaban-Superstructure-Progress

Sl.	Task Name	Duration	Start	Finish	Actual Finish	% Compl	Dec '11					Jan '12			Feb '12				Mar '12						
							27/11	04/12	11/12	18/12	25/12	01/01	08/01	15/01	22/01	29/01	05/02	12/02	19/02	26/02	04/03	11/03	18/03	25/03	
1	Ekushey Bhaban	442 d	28/07/11	18/11/12	NA	4%	21/03/12																		
1.1	Superstructure	300 d	28/07/11	14/06/12	NA	55%	21/03/12																		
1.1.1	Ground Floor	20 d	28/07/11	17/08/11	29/08/11	100%																			
1.1.2	1st Floor	20 d	18/08/11	12/09/11	02/10/11	100%																			
1.1.3	2nd Floor	20 d	13/09/11	02/10/11	28/10/11	100%																			
1.1.4	3rd Floor	20 d	03/10/11	23/10/11	09/12/11	100%																			
1.1.5	4th Floor	20 d	24/10/11	18/11/11	07/01/12	100%																			
1.1.6	5th Floor	20 d	19/11/11	09/12/11	31/01/12	100%																			
1.1.7	6th Floor	20 d	10/12/11	31/12/11	24/02/12	100%																			
1.1.8	7th Floor	20 d	01/01/12	20/01/12	18/03/12	100%																			
1.1.8.1	Layout Work	1 d	01/01/12	01/01/12	NA	100%																			
1.1.8.2	Column (17 nos): Lift-1	4 d	02/01/12	05/01/12	NA	100%																			
1.1.8.3	Column (17 nos): Lift-2	4 d	06/01/12	09/01/12	NA	100%																			
1.1.8.4	Lift Core: Lift-1	5 d	02/01/12	06/01/12	NA	100%																			
1.1.8.5	Lift Core: Lift-2	4 d	07/01/12	10/01/12	NA	100%																			
1.1.8.5.1	Re-bar	1 d	07/01/12	07/01/12	NA	100%																			
1.1.8.5.2	Formwork	2 d	08/01/12	09/01/12	NA	100%																			
1.1.8.5.3	Concrete	1 d	10/01/12	10/01/12	NA	100%																			
1.1.8.6	Stair Case (2 nos)-Flight-1	8 d	03/01/12	10/01/12	NA	100%																			
1.1.8.6.1	Formwork	4 d	03/01/12	07/01/12	NA	100%																			
1.1.8.6.2	Re-bar	3 d	07/01/12	10/01/12	NA	100%																			
1.1.8.6.3	Concrete	1 d	10/01/12	10/01/12	NA	100%																			
1.1.8.7	Stair Case (2 nos)-Flight-2	8 d	13/01/12	20/01/12	NA	100%																			
1.1.8.7.1	Formwork	4 d	13/01/12	17/01/12	NA	100%																			
1.1.8.7.2	Re-bar	3 d	17/01/12	20/01/12	NA	100%																			
1.1.8.7.3	Concrete	1 d	20/01/12	20/01/12	NA	100%																			
1.1.8.8	Roof Slab	10 d	11/01/12	20/01/12	18/03/12	100%																			
1.1.8.8.1	Formwork	5 d	11/01/12	15/01/12	17/03/12	100%																			
1.1.8.8.2	Re-bar	3 d	16/01/12	18/01/12	NA	100%																			
1.1.8.8.3	MEP Work	2 d	18/01/12	19/01/12	NA	100%																			
1.1.8.8.4	Inspection	1 d	19/01/12	19/01/12	NA	100%																			
1.1.8.8.5	Concrete	1 d	20/01/12	20/01/12	18/03/12	100%																			
1.1.9	8th Floor	20 d	21/01/12	10/02/12	NA	2%																			
1.1.9.1	Layout Work	1 d	21/01/12	21/01/12	NA	100%																			
1.1.9.2	Column (17 nos): Lift-1	4 d	22/01/12	25/01/12	NA	0%																			
1.1.9.2.1	Re-bar	1 d	22/01/12	22/01/12	NA	0%																			
1.1.9.2.2	Formwork	2 d	23/01/12	24/01/12	NA	0%																			
1.1.9.2.3	Concrete	1 d	25/01/12	25/01/12	NA	0%																			
1.1.9.3	Column (17 nos): Lift-2	4 d	26/01/12	29/01/12	NA	0%																			
1.1.9.3.1	Re-bar	1 d	26/01/12	26/01/12	NA	0%																			

Project: Ekushey Bhaban - Superstruc Date: 01/08/12	Task		Summary		Rolled Up Progress	
	Critical Task		Rolled Up Task		Project Summary	
	Progress		Rolled Up Critical Task		Group By Summary	

WEEEKLY CHECK-LIST FOR **QUALITY** AS ON: 21-03-2012



Name of Sub-contractor:	Sohel Enterprise
-------------------------	------------------

Remarks on Shuttering: (Attach Photograph) to be filled by Project Incharge

Remarks on Re-bar Work: (Attach Photograph) to be filled by Project Incharge

Remarks on Concreting : (Attach Photograph) to be filled by Project Incharge

Suggestion/ Advice:

WIR attached but no signature of MEP Consultant.

Consultant

Chief Engineer

Project Incharge

Chief Engineer

Director

R & D 0.0, Date of Issue : Nov, 2010 Doc No. CIL R & D WIR 002	CITYSCAPE INTERNATIONAL LIMITED	
--	--	--

WORK INSPECTION REQUEST		
(To submit by Contractor 48 hours before Concreting)		
Description of Work : <u>8th Floor (Beam + Slab) casting</u>		
Location/ Grid :	Level : <u>+ 84</u>	Date of Concreting : <u>18.03.12</u>
(A Drawing with Marking/ Highlighting must be submitted)		Time of Concreting : <u>11:30</u>
Submitted By:		
Company : <u>Rasem Tech Limited</u>	<u>Sohel Enterprise</u>	
Name : <u>MR. Foruz Rahman</u>	Signature :	
Designation : <u>Conto!</u>	Date : <u>18.03.12</u>	Time :

WORK INSPECTION REPORT		
Reinforcement <input checked="" type="checkbox"/> OK	Formwork <input checked="" type="checkbox"/> OK	Proping/Supporting <input checked="" type="checkbox"/> OK
Comments :		
Inspected By		
Company : <u>Cityscape International Limited</u>		
Name : <u>MD. Moheddin</u>	Signature :	
Designation : <u>Project Eng.</u>	Date : <u>18.03.12</u>	Time :

MEP CLEARANCE		
Not Applicable <input type="checkbox"/>	Completed <input type="checkbox"/>	Not Completed <input type="checkbox"/>
Clearanced By		
Company : <u>Cityscape International Limited</u>		
Name :	Signature :	
Designation :	Date :	Time :

attached

APPROVAL FOR CONCRETING		
Comments :		
<u>Check paper level</u>		
Approved <input type="checkbox"/>	Approved with Comments <input checked="" type="checkbox"/>	Not Approved <input type="checkbox"/>
Inspected By		
Company : <u>Cityscape International Limited</u>		
Name : <u>Rahim</u>	Signature :	
Designation : <u>CE</u>	Date :	Time : <u>18/03</u>

WEEKLY CHECK-LIST FOR **SAFETY** AS ON: 21-03-2012



Name of Sub-Contractor:	Sohel enterprise.
--------------------------------	-------------------

List of Safety Materials issued:

Safety Shoe	145	pairs
Helmet	223	nos.
T-shirt	263	nos.

Induction:

Total Labour:		Inducted:	113		
Tool Box Meeting (Weekly Safety Meeting) no.:				Date:	

Safety Violation: (Attach Photograph)

Warning	No. of Persons
1st Warning :	12
2nd Warning with Fine:	3
Termination:	

Safety Award: (Attach Photograph)

Induction ID:		Trade	Cleaner
Name:			

Accidents/ Injury:

--

House Keeping

--

Remarks: to be filled by Project Incharge

--

Suggestion/ Advice:

Safety Violation notice with picture and Accident Report with picture attached.
_____ Consultant
_____ Chief Engineer

Project Incharge

Chief Engineer

Director

ATTACHMENT 4

SAFETY VIOLATION NOTICE

Date: March 03, 2012

To: Md. Ashraful (Helper)

From: CIL – Ekushey Bhaban

Subject: First warning for “Safety Harness”

A Safety and Health Survey of your operations has revealed non-compliance of CITISCAPE safety and health policies and laws. And applicable regulations you are required to maintain a safe work environment and to prevent unsafe actions of your employees. The violation(s) noted and the required corrective action(s) is/are as follows:

Reference:	Description of Violation	Corrective Action	Date of Action
5.2	He was found without Safety Belt working at a height	Immediately he forced to wear safety Belt.	March 03, 2012

Please conform in writing to our office as soon as the required corrective action has been completed.

Best Regards

Safety Engineer

Manager R & D



Date: March 03, 2012

Safety Violation Picture

Name: Md. Asharaful

Induction ID:

Safety Violation: Working without safety Belt at a height



ATTACHMENT 2 – SUPERVISOR’S ACCIDENT INVESTIGATION REPORT**CITYSCAPE INTERNATIONAL LIMITED****INCIDENT/ACCIDENT REPORT**

Project: Ekushey Bhaban

Ref. No:

1. Date & Time on Incident : March 03, 2012 at about 11.00 am

2. Type of Incident (Tick as Applicable)

Personal Injury**Property Damage****Near Miss**3. **Location:** South East corner of Ekushey bhaban

4. Description of Incident (Attach Sheet if required): One of construction worker cut his leg unconsciously with sharp edge of Tin. At that moment he was not wearing safety shoe though he was given. He claim that he just come to work and would certainly wear before joininy to work.

5. Potential Severity : Small Cut of right leg6. Property Damage Involved : No Property damage involved

7. 7.1. Details of the Injured Person:

7.1.1. Name : Md Arju Miah7.1.2. Age : About 287.1.3. Designation : Labor7.1.4. Nationality : Bangladeshi7.1.5. Company Name : Sohel Enterprise7.1.6. Name of Immediate Supervisor : Haque Alam

7.2. What was the injured person doing at the time of accident?

He just come to the project site and going to wash room

7.3. What was the immediate cause of the accident (unsafe act/unsafe condition).

He did not wear safety shoe while going to wash room. He could certainly avoid that injury if he used safety shoe.

7.4. How the injury/Accident occurred?

He put his leg on the sharp edge of tin unconsciously and cut his leg

First-Aids



Picture Taken: 03 March 2012

Giving First-Aids

WEEKLY CHECK-LIST FOR **MANPOWER** AS ON: 21-03-2012



Name of Sub-Contractor:	Sohel Enterprise
--------------------------------	------------------

Shuttering Work:

Manpower	Required No.	Present No.	Remarks
Shutter Mistry		120	
Shutter Helper		112	

Re-bar Work:

Manpower	Required No.	Present No.	Remarks
Re-bar Fabricator		30	
Helper		28	

Concrete Work:

Manpower	Required No.	Present No.	Remarks
Mason		12	
Labour			

Housekeeping

Manpower	Required No.	Present No.	Remarks
Labour		28	

Over All Remarks by Project Incharge

8th floor slab & Beam casting concrete volume = 116.5 m3

Suggestion/ Advice

Manpower is same as before.

Consultant

Chief Engineer

Project Incharge

Chief Engineer

Director

MANPOWER HISTOGRAM

