

Ekushey Bhaban Program-Progress (Ver-3.0)

as of 02/02/11

Dates

Start:	25/01/10	Finish:	19/09/12
Baseline Start:	NA	Baseline Finish:	NA
Actual Start:	25/01/10	Actual Finish:	NA
Start Variance:	0 d	Finish Variance:	0 d

Duration

Scheduled:	927.86 d	Remaining:	760.95 d
Baseline:	0 d?	Actual:	166.91 d
Variance:	927.86 d	Percent Complete:	18%

Work

Scheduled:	0 hrs	Remaining:	0 hrs
Baseline:	0 hrs	Actual:	0 hrs
Variance:	0 hrs	Percent Complete:	0%

Costs

Scheduled:	Tk40,294,879.77	Remaining:	Tk14,370,265.01
Baseline:	Tk0.00	Actual:	Tk25,924,614.76
Variance:	Tk40,294,879.77		

Task Status

Tasks not yet started:	1068
Tasks in progress:	44
Tasks completed:	142
Total Tasks:	1254

Resource Status

Work Resources:	0
Overallocated Work Resources:	0
Material Resources:	31
Total Resources:	31