



DAILY PROGRESS REPORT

Project:	BTT Sales Center Purbachal	Project Code:	48	Date:	15-June-2021
Client:	Power Pac Holdings Ltd	Report	047	Day	Tuesday
Contractor:				Climate	Sunny
					26-32C

Manpower

SN	Description	Nos.
01	Cityscape-BTT	14
02	Elite Force-BTT	6
03	Blue Star-BTT	13
04	Civil-Lavlu	12
08	Civil-Abul	10
TOTAL		55

Progress This Day

WBS	Task	Total Qty	Today Done(%)	Total Done(%)	Schedule Start	Schedule Finish
3.9	Basement-Wall and Ceiling plaster	2415m2	2	11	30-05-21	30-07-21
4.2.1	Ground Floor-Roof Slab Shutter	822m2	4	49	03-05-21	20-06-21
4.2.2	Gr.Floor Roof Slab-Re-bar Work	160nos	2	2	15-06-21	03-07-21
4.4	Ground Floor-Stair Case	2nos	41	80	25-05-21	05-07-21

Site Photographs



Ground Floor Lift Core Shuttering



1st floor Slab Shuttering

Site Description

Site Instruction

Entry by:

Generated by:

Planning Engineer

www.bel3c.com, Developed by: Engr. Md. Sanaul Haque