



DAILY PROGRESS REPORT

Project:	Marriot-Nilgiri at Bandarban	Project Code:	49	Date:	21-January-2021
Client:		Report	041	Day	Thursday
Contractor:				Climate	Cloudy
					13-27C

Manpower

SN	Description	Nos.
01	Cityscape-MN	7
02	Civil-Mason	10
03	Civil-Helper	14
04	Welding Mistry	1
05	Welding Helper	1
TOTAL		33

Progress This Day

WBS	Task	Total Qty	Today Done(%)	Total Done(%)	Schedule Start	Schedule Finish
03.08.05	Mobilization-Guest House-Grade Beam	107m	50	65	12-01-21	17-01-21

Site Photographs



Rod binding work for grade beam at guest



Solling joint fillup & plaster work at w

Site Description	
Site Instruction	
Entry by:	Generated by:
Planning Engineer	www.bel3c.com, Developed by: Engr. Md. Sanaul Haque