

Project:	River Front Satellite City	Project Code:	56	Date:	31-May-2021
Client:	Sikder Group	Report	042	Day	Monday
Contractor:				Climate	Sunny
					26-29C

Manpower

SN	Description	Nos.
01	Cityscape-RSC	44
03	CIL-Worker	3
26	Cityscape Security	21
27	Mason/ Mistry	11
28	Mason/ Mistry Helper	10
TOTAL		89

Progress This Day

WBS	Task	Total Qty	Today Done(%)	Total Done(%)	Schedule Start	Schedule Finish
05.10	Outside Plaster-Building-N		1	86	11-01-21	09-02-21
07.04.4	Mosque-Basement Tile work	790m2	5	52	10-04-21	19-04-21
07.05.4	Mosque-Ground Floor-Ancillary works		5	30	16-04-21	25-05-21

Site Photographs



Mosque-Basement-Tile Work



Mosque-Ground Floor-Ancillary Works

Site Description

Site Instruction

Entry by:

Generated by:

Planning Engineer

www.bel3c.com, Developed by: Engr. Md. Sanaul Haque