



## DAILY PROGRESS REPORT

Project:	New Hope Agrotech-Munshiganj	Project Code:	31	Date:	22-November-2024
Client:	New Hope Agrotech BD Ltd.	Report	193	Day	Friday
Contractor:	Sarker Steel Ltd.			Climate	Sunny
					19-29C

### Manpower

SN	Description	Nos.
01	Sarker-Staff	1
02	Steel Labor	5
03	Civil Labour	15
07	Sarker-Staff Night shift	1
08	Steel Labor-Night shift	5
09	Civil Labour-Night shift	15
TOTAL		42

### Progress This Day

WBS	Task	Total Qty	Today Done(%)	Total Done(%)	Schedule Start	Schedule Finish
04.11	Foundation (Tank) Slab	139m2	5	21	19-11-24	28-11-24
04.15	Tank wall water proofing membrain-SBS	195m2	22	22	17-11-24	19-11-24
05.03.1	Production-1st Floor	55ton	85	90	21-11-24	29-11-24

### Site Photographs



Tank slab shuttering

Tank wall water proofing membrain SBS fi

Site Description	
Site Instruction	
Entry by:	Generated by:
Planning Engineer	www.bel3c.com, Developed by: Engr. Md. Sanaul Haque