



WEEKLY PROGRESS REPORT

From 27-August-2021 to 2-September-2021

Project Code:	42	Name:	NBL Tower-Superstucure
Client:	National Bank Limited	Contractor:	

Weekly Progress

WBS	Task	Total Qty	Upto Last Week(%)	This Week(%)	Total Done(%)	Schedule Start	Schedule Finish	Actual Finish
12.1.3	11th Floor-South Tower-Stair	2nos	0	100	100	15-04-21	19-04-21	02-09-21
12.1.4	11th Floor-South Tower-Roof Slab	963m2	0	100	100	15-04-21	19-04-21	02-09-21

Site Photographs



South Tower 11th Floor Slab Concreting on 02-09-21

South Tower 11th Floor Slab Concreting on 02-09-21

Site Description	
Site Instruction	
Entry by:	Generated by:
Planning Engineer	www.bel3c.com, Developed by: Engr. Md. Sanaul Haque