



## DAILY PROGRESS REPORT

|             |                            |               |     |         |                  |
|-------------|----------------------------|---------------|-----|---------|------------------|
| Project:    | Shimanto Conference Center | Project Code: | 17  | Date:   | 17-December-2021 |
| Client:     | Border Guard Bangladesh    | Report        | 139 | Day     | Friday           |
| Contractor: | Sarker Steel Ltd.          |               |     | Climate | Sunny            |
|             |                            |               |     |         | 15-28C           |

### Manpower

| SN    | Description      | Nos. |
|-------|------------------|------|
| 01    | Sarker Staff     | 4    |
| 02    | Civil Labor      | 55   |
| 03    | Steel Worker     | 11   |
| 04    | AC-Newton-Staff  | 2    |
| 05    | AC-Newton-Worker | 10   |
| 06    | Fire Worker      | 11   |
| TOTAL |                  | 93   |

### Progress This Day

| WBS     | Task                           | Total Qty | Today Done(%) | Total Done(%) | Schedule Start | Schedule Finish |
|---------|--------------------------------|-----------|---------------|---------------|----------------|-----------------|
| 1.3.3   | Tiles Work                     |           | 10            | 60            | 10-05-21       | 26-09-21        |
| 1.3.4.4 | ACP-Fabrication n Installation | 2787m2    | 3             | 88            | 19-08-21       | 28-09-21        |
| 1.3.5.1 | Painting-Exterior              | m2        | 3             | 93            | 19-09-21       | 30-09-21        |
| 2.1.2   | Glass-Frame Fixing             | 1254m2    | 2             | 88            | 10-05-21       | 30-06-21        |
| 2.1.4   | Glass-Arrive at site           | 1254m2    | 2             | 88            | 03-09-21       | 05-09-21        |
| 2.1.5   | Glass-Fixing                   | 1254m2    | 2             | 88            | 06-09-21       | 30-09-21        |
| 2.4     | Stage                          |           | 50            | 50            | 31-08-21       | 30-10-21        |

### Site Photographs



Stage work



Main Entrance

Site Description

Site Instruction

Entry by:

Planning Engineer

Generated by:

www.bel3c.com, Developed by: Engr. Md. Sanaul Haque