

# WEEKLY PROJECT REPORT-015

AS ON 28 DEC 2011

## PROJECT SUMMARY AS ON: 28 DEC 2011

- Program is 43 days behind from master program as on 25 Dec 2012 which is slightly less than before.
- Manpower is increased than before.
- Safety supervisor need to implement the safety rules.

WEEKLY CHECK-LIST FOR **PROGRAM** AS ON: 28-12-11



<b>Name of Sub-Contractor:</b>	Sohel Enterprise
--------------------------------	------------------

WBS	
Task Name	4th floor 2nd lift column (Rest 50%) casting
Schedule Start	22/12/2011      Actual Finish: 22/12/2011      Time Lag:
Causes of Delay	Labour are not skill.

WBS	
Task Name	4th floor SW2, SW3 2nd lift column shuttering
Schedule Start	Actual Finish: 24/12/2011      Time Lag:
Causes of Delay	

WBS	
Task Name	4th floor SW2, SW3 2nd lift column casting
Schedule Start	Actual Finish: 25/12/2011      Time Lead/Lag:
Causes of Delay	

WBS	
Task Name	
Schedule Start	Actual Finish:      Time Lead/Lag:
Causes of Delay	

WBS	
Task Name	
Schedule Start	Actual Finish:      Time Lead/Lag:
Causes of Delay	

**Remarks: (Penalty/ Award) to be filled by Project Incharge**

**Suuggestion/ Advice:**

43 days behind as on 25 Dec 2011.	_____ Consultant
	_____ Chief Engineer

\_\_\_\_\_  
Project Incharge

\_\_\_\_\_  
Chief Engineer

\_\_\_\_\_  
Director

### Ekushey Bhaban-Superstructure-Progress

Sl.	Task Name	Duration	Start	Finish	Actual Finish	% Compl	Gantt Chart																		
							1/0	8/0	5/0	Oct '11	2/1	9/1	6/1	3/1	Nov '11	0/1	6/1	3/1	0/1	7/1	4/1	1/1	8/1	5/1	Jan '12
1	<b>Ekushey Bhaban</b>	<b>442 d</b>	<b>28/07/11</b>	<b>18/11/12</b>	<b>NA</b>	<b>2%</b>																			
1.1	<b>Superstructure</b>	<b>300 d</b>	<b>28/07/11</b>	<b>14/06/12</b>	<b>NA</b>	<b>31%</b>																			
1.1.1	<b>Ground Floor</b>	<b>20 d</b>	<b>28/07/11</b>	<b>17/08/11</b>	<b>29/08/11</b>	<b>100%</b>																			
1.1.2	<b>1st Floor</b>	<b>20 d</b>	<b>18/08/11</b>	<b>12/09/11</b>	<b>02/10/11</b>	<b>100%</b>																			
1.1.3	<b>2nd Floor</b>	<b>20 d</b>	<b>13/09/11</b>	<b>02/10/11</b>	<b>28/10/11</b>	<b>100%</b>																			
1.1.4	<b>3rd Floor</b>	<b>20 d</b>	<b>03/10/11</b>	<b>23/10/11</b>	<b>09/12/11</b>	<b>100%</b>																			
1.1.5	<b>4th Floor</b>	<b>20 d</b>	<b>24/10/11</b>	<b>18/11/11</b>	<b>NA</b>	<b>48%</b>																			
1.1.5.1	Layout Work	1 d	24/10/11	24/10/11	11/12/11	100%																			
1.1.5.2	<b>Column (17 nos): Lift-1</b>	<b>4 d</b>	<b>25/10/11</b>	<b>28/10/11</b>	<b>15/12/11</b>	<b>100%</b>																			
1.1.5.3	<b>Column (17 nos): Lift-2</b>	<b>4 d</b>	<b>29/10/11</b>	<b>01/11/11</b>	<b>22/12/11</b>	<b>100%</b>																			
1.1.5.3.1	Re-bar	1 d	29/10/11	29/10/11	NA	100%																			
1.1.5.3.2	Formwork	2 d	30/10/11	31/10/11	NA	100%																			
1.1.5.3.3	Concrete	1 d	01/11/11	01/11/11	22/12/11	100%																			
1.1.5.4	<b>Lift Core: Lift-1</b>	<b>5 d</b>	<b>25/10/11</b>	<b>29/10/11</b>	<b>NA</b>	<b>100%</b>																			
1.1.5.5	<b>Lift Core: Lift-2</b>	<b>4 d</b>	<b>30/10/11</b>	<b>02/11/11</b>	<b>25/12/11</b>	<b>100%</b>																			
1.1.5.5.1	Re-bar	1 d	30/10/11	30/10/11	NA	100%																			
1.1.5.5.2	Formwork	2 d	31/10/11	01/11/11	NA	100%																			
1.1.5.5.3	Concrete	1 d	02/11/11	02/11/11	25/12/11	100%																			
1.1.5.6	<b>Stair Case (2 nos)-Flight-1</b>	<b>8 d</b>	<b>26/10/11</b>	<b>02/11/11</b>	<b>NA</b>	<b>50%</b>																			
1.1.5.6.1	Formwork	4 d	26/10/11	30/10/11	NA	100%																			
1.1.5.6.2	Re-bar	3 d	30/10/11	02/11/11	NA	0%																			
1.1.5.6.3	Concrete	1 d	02/11/11	02/11/11	NA	0%																			
1.1.5.7	<b>Stair Case (2 nos)-Flight-2</b>	<b>8 d</b>	<b>05/11/11</b>	<b>18/11/11</b>	<b>NA</b>	<b>0%</b>																			
1.1.5.7.1	Formwork	4 d	05/11/11	15/11/11	NA	0%																			
1.1.5.7.2	Re-bar	3 d	15/11/11	18/11/11	NA	0%																			
1.1.5.7.3	Concrete	1 d	18/11/11	18/11/11	NA	0%																			
1.1.5.8	<b>Roof Slab</b>	<b>10 d</b>	<b>03/11/11</b>	<b>18/11/11</b>	<b>NA</b>	<b>0%</b>																			
1.1.5.8.1	<i>Formwork</i>	<i>5 d</i>	<i>03/11/11</i>	<i>13/11/11</i>	<i>NA</i>	<i>0%</i>																			
1.1.5.8.2	<i>Re-bar</i>	<i>3 d</i>	<i>14/11/11</i>	<i>16/11/11</i>	<i>NA</i>	<i>0%</i>																			
1.1.5.8.3	<i>MEP Work</i>	<i>2 d</i>	<i>16/11/11</i>	<i>17/11/11</i>	<i>NA</i>	<i>0%</i>																			
1.1.5.8.4	<i>Inspection</i>	<i>1 d</i>	<i>17/11/11</i>	<i>17/11/11</i>	<i>NA</i>	<i>0%</i>																			
1.1.5.8.5	<i>Concrete</i>	<i>1 d</i>	<i>18/11/11</i>	<i>18/11/11</i>	<i>NA</i>	<i>0%</i>																			
1.1.6	<b>5th Floor</b>	<b>20 d</b>	<b>19/11/11</b>	<b>09/12/11</b>	<b>NA</b>	<b>0%</b>																			
1.1.7	<b>6th Floor</b>	<b>20 d</b>	<b>10/12/11</b>	<b>31/12/11</b>	<b>NA</b>	<b>0%</b>																			
1.1.8	<b>7th Floor</b>	<b>20 d</b>	<b>01/01/12</b>	<b>20/01/12</b>	<b>NA</b>	<b>0%</b>																			

Project: Ekushey Bhaban - Superstruc Date: 12/01/12	Task		Summary		Rolled Up Progress	
	Critical Task		Rolled Up Task		Project Summary	
	Progress		Rolled Up Critical Task		Group By Summary	

WEEKLY CHECK-LIST FOR **SAFETY** AS ON: 28-12-11



<b>Name of Sub-Contractor:</b>	Sohel enterprise.
--------------------------------	-------------------

**List of Safety Materials issued:**

Safety Shoe	85	pairs
Helmet	193	nos.
T-shirt	263	nos.

**Induction:**

Total Labour:		Inducted:	113	
Tool Box Meeting (Weekly Safety Meeting) no.:				Date:

**Safety Violation:** (Attach Photograph)

Warning	No. of Persons
1st Warning :	9
2nd Warning with Fine:	3
Termination:	

**Safety Award:** (Attach Photograph)

Induction ID:		Trade	Cleaner
Name:			

**Accidents/ Injury:**

--

**House Keeping**

--

**Remarks:** to be filled by Project Incharge

--

**Sugggestion/ Advice:**

Working without Helmet. Should be warned/ fined. See attachment.
_____ Consultant
_____ Chief Engineer

\_\_\_\_\_  
Project Incharge

\_\_\_\_\_  
Chief Engineer

\_\_\_\_\_  
Director

# SAFETY VIOLATION



Working without Helmet

Picture taken 25 Dec 11

WEEKLY CHECK-LIST FOR **MANPOWER** AS ON: 28-12-11



Name of Sub-Contractor:	Sohel Enterprise
-------------------------	------------------

**Shuttering Work:**

Manpower	Required No.	Present No.	Remarks
Shutter Mistry		106	
Shutter Helper		104	

**Re-bar Work:**

Manpower	Required No.	Present No.	Remarks
Re-bar Fabricator		58	
Helper		56	

**Concrete Work:**

Manpower	Required No.	Present No.	Remarks
Mason		8	
Labour		8	

**Housekeeping**

Manpower	Required No.	Present No.	Remarks
Labour		14	

**Over All Remarks by Project Incharge**

--

**Suggestion/ Advice**

Manpowe incr	_____ Consultant
	_____ Chief Engineer

\_\_\_\_\_  
Project Incharge

\_\_\_\_\_  
Chief Engineer

\_\_\_\_\_  
Director

## MANPOWER HISTOGRAM

