



Mohammad Sanaul Haque <sanaulcity@gmail.com>

Reminder to Work Complete

1 message

PMO <head.pmo@bel3c.com>

Tue, Mar 14, 2023 at 2:10 PM

Reply-To: PMO <head.pmo@bel3c.com>

To: PM <altafur@cityscapeintl.com>

Cc: cc-MD <md@cityscapeintl.com>, cc-Director <director@cityscapeintl.com>, cc-Manager MEP <engineering@cityscapeintl.com>, "cc-Sr, Architect" <shahdat.sujon@cityscapeintl.com>, cc-PMO Head <sanaul.haque@cityscapeintl.com>, cc-PMO Head <sanaulcity@gmail.com>

Work of Cityscape Tower-Retrofitting

Dear Concern,

Tomorrow the work(s) below will be scheduled to finish or yet not finished:

WBS	Task	BOQ Qty	Completed	Schedule Start	Schedule Finish
01.1	Retrofit-Basement-3-Column-Lift	1sum	85%	26-12-22	15-01-23
01.2	Retrofit-Basement-2-Column	1sum	21%	16-01-23	05-02-23
01.3	Retrofit-Basement-1-Column	1sum	70%	06-02-23	25-02-23
01.4	Retrofit-upto GF-Column	1sum	0%	26-02-23	15-03-23

For Detail Work Plan Please [Click here](#)

Thank you.

PMO Head

Auto Generated Mail from www.bel3c.com