



MONTHLY PROGRESS REPORT

From 1-June-2022 to 3-June-2022

Project Code:	18	Name:	Urban Resilience Unit Building
Client:	Rajuk	Contractor:	Elevate Builders Ltd,

Monthly Progress

WBS	Task	Total Qty	Upto Last Month(%)	This Month(%)	Total Done(%)	Schedule Start	Schedule Finish	Actual Finish
3.2.6.1	Basement-1-Ramp-Form Work	1no.	90	10	100	11-03-22	14-03-22	03-06-22
3.2.6.2	Basement-1-Ramp-Re-bar Work	1no.	70	30	100	14-03-22	15-03-22	03-06-22
3.2.6.3	Basement-1-Ramp-Inspection	1no.	50	50	100	15-03-22	15-03-22	03-06-22
3.2.6.4	Basement-1-Ramp-Concreting	1no.	50	50	100	15-03-22	15-03-22	03-06-22

Site Photographs



Ready mix car on 03-06-22



Ready mix concreting on 03-06-22

Site Description	
Site Instruction	
Entry by:	Generated by:
Planning Engineer	www.bel3c.com, Developed by: Engr. Md. Sanaul Haque