



WEEKLY PROGRESS REPORT

From 15-February-2022 to 21-February-2022

Project Code:	58	Name:	The View Hotel Kuakata							
Client:	Sikder Group			Contractor:						

Weekly Progress

WBS	Task	Total Qty	Upto Last Week(%)	This Week(%)	Total Done(%)	Schedule Start	Schedule Finish	Actual Finish
3.2.03.1	Tower-2-2nd Floor-Column	17nos	60	5	65	02-10-21	12-10-21	21-02-22

Site Photographs



Column/Wall Steel Shutter Cleaning, Oili on 21-02-22

Column/Wall Steel Shutter Cleaning, Oili on 21-02-22

Site Description

Site Instruction

Entry by:

Generated by:

Planning Engineer

www.bel3c.com, Developed by: Engr. Md. Sanaul Haque