Ekushey Bhaban- Structural Work Program & Progress

Top Sinh	_		_	Element	Level	raiget	Progress	1 1111511
Main Floor				Top Slab	+45.72	02 Jun 12		
15th Floor 38.96 18 Apr 12								
15th Floor 38.96 18 Apr 12								
15th Floor 38.96 18 Apr 12				14th Floor	42.09	12 May 12		—
12th Floor 36.96 36 Mor 12				140111001	42.30	13 May 12		
12th Floor 36.96 36 Mor 12								
12th Floor 36.96 36 Mor 12								
11th Floor 3338 28 Feb 12 10th Floor 3038 03 Feb 12 8th Floor 27,98 09 Jan 12 8th Floor 24,98 15 Dec 11 7th Floor 21,98 20 Nev 11 6th Floor 16,98 18 Oct 11 6th Floor 15,98 23 Sep 11 4th Floor 15,98 23 Sep 11 7th Floor 50 Floor 15,98 23 Sep 11 7th Floor 50 Floor 15,98 23 Sep 11 7th Floor 50				13th Floor	39.98	18 Apr 12		
11th Floor 3338 28 Feb 12 10th Floor 3038 03 Feb 12 8th Floor 27,98 09 Jan 12 8th Floor 24,98 15 Dec 11 7th Floor 21,98 20 Nev 11 6th Floor 16,98 18 Oct 11 6th Floor 15,98 23 Sep 11 4th Floor 15,98 23 Sep 11 7th Floor 50 Floor 15,98 23 Sep 11 7th Floor 50 Floor 15,98 23 Sep 11 7th Floor 50								
11th Floor 3338 28 Feb 12 10th Floor 3038 03 Feb 12 8th Floor 27,98 09 Jan 12 8th Floor 24,98 15 Dec 11 7th Floor 21,98 20 Nev 11 6th Floor 16,98 18 Oct 11 6th Floor 15,98 23 Sep 11 4th Floor 15,98 23 Sep 11 7th Floor 50 Floor 15,98 23 Sep 11 7th Floor 50 Floor 15,98 23 Sep 11 7th Floor 50								
11th Floor 3338 28 Feb 12 10th Floor 3038 03 Feb 12 8th Floor 27,98 09 Jan 12 8th Floor 24,98 15 Dec 11 7th Floor 21,98 20 Nev 11 6th Floor 16,98 18 Oct 11 6th Floor 15,98 23 Sep 11 4th Floor 15,98 23 Sep 11 7th Floor 50 Floor 15,98 23 Sep 11 7th Floor 50 Floor 15,98 23 Sep 11 7th Floor 50				12th Floor	36.98	24 Mar 12		
10th Floor 30,98 03 Feb 12								
10th Floor 30,98 03 Feb 12								
10th Floor 30,98 03 Feb 12				11th Floor	22.00	20 Ech 12		
Bit Floor 27,98 09 Jan 12 8th Floor 24,98 15 Dec 11 7th Floor 21,98 20 Nov 11 9th Floor 18,98 18 Oct 11 9th Floor 15,98 23 Sep 11 9th Floor 12,98 21 Aug 11 3td Floor 9,98 27 Jul 11 2nd Floor 6,98 02 Jul 11 3td Floor 3,98 07 Jun 11 9th Floor 3,				111111001	33.30	2016012		
Bit Floor 27,98 09 Jan 12 8th Floor 24,98 15 Dec 11 7th Floor 21,98 20 Nov 11 9th Floor 18,98 18 Oct 11 9th Floor 15,98 23 Sep 11 9th Floor 12,98 21 Aug 11 3td Floor 9,98 27 Jul 11 2nd Floor 6,98 02 Jul 11 3td Floor 3,98 07 Jun 11 9th Floor 3,								
Bit Floor 27,98 09 Jan 12 8th Floor 24,98 15 Dec 11 7th Floor 21,98 20 Nov 11 9th Floor 18,98 18 Oct 11 9th Floor 15,98 23 Sep 11 9th Floor 12,98 21 Aug 11 3td Floor 9,98 27 Jul 11 2nd Floor 6,98 02 Jul 11 3td Floor 3,98 07 Jun 11 9th Floor 3,								
8th Floor 24.98 15 Dec 11 7th Floor 21.98 20 Nov 11 9th Floor 18.98 18 Oct 11 4th Floor 15.98 23 Sep 11 4th Floor 12.98 21 Aug 11 2nd Floor 9.98 27 Jul 11 2nd Floor 6.98 02 Jul 11 1st Floor 3.38 07 Jun 11 Fig. 1.3.04 m 17 Apr 11 Basement-1				10th Floor	30.98	03 Feb 12		
8th Floor 24.98 15 Dec 11 7th Floor 21.98 20 Nov 11 9th Floor 18.98 18 Oct 11 4th Floor 15.98 23 Sep 11 4th Floor 12.98 21 Aug 11 2nd Floor 9.98 27 Jul 11 2nd Floor 6.98 02 Jul 11 1st Floor 3.38 07 Jun 11 Fig. 1.3.04 m 17 Apr 11 Basement-1								
8th Floor 24.98 15 Dec 11 7th Floor 21.98 20 Nov 11 9th Floor 18.98 18 Oct 11 4th Floor 15.98 23 Sep 11 4th Floor 12.98 21 Aug 11 2nd Floor 9.98 27 Jul 11 2nd Floor 6.98 02 Jul 11 1st Floor 3.38 07 Jun 11 Fig. 1.3.04 m 17 Apr 11 Basement-1								
8th Floor 24.98 15 Dec 11 7th Floor 21.98 20 Nov 11 9th Floor 18.98 18 Oct 11 4th Floor 15.98 23 Sep 11 4th Floor 12.98 21 Aug 11 2nd Floor 9.98 27 Jul 11 2nd Floor 6.98 02 Jul 11 1st Floor 3.38 07 Jun 11 Fig. 1.3.04 m 17 Apr 11 Basement-1				9th Floor	27.98	09 Jan 12		ĺ
7th Floor 21.98 20 Nov 11 6th Floor 18.98 18 Oct 11 5th Floor 15.98 23 Sep 11 4th Floor 12.96 21 Aug 11 3rd Floor 9.98 27 Jul 11 2nd Floor 6.96 02 Jul 11 5th Floor 3.98 07 Jun 11 6th Floor 3.98 07 Jun 11 8th Floor 3.98 07 Jun 11								ĺ
7th Floor 21.98 20 Nov 11 6th Floor 18.98 18 Oct 11 5th Floor 15.98 23 Sep 11 4th Floor 12.96 21 Aug 11 3rd Floor 9.98 27 Jul 11 2nd Floor 6.96 02 Jul 11 5th Floor 3.98 07 Jun 11 6th Floor 3.98 07 Jun 11 8th Floor 3.98 07 Jun 11								ĺ
7th Floor 21.98 20 Nov 11 6th Floor 18.98 18 Oct 11 5th Floor 15.98 23 Sep 11 4th Floor 12.96 21 Aug 11 3rd Floor 9.98 27 Jul 11 2nd Floor 6.96 02 Jul 11 5th Floor 3.98 07 Jun 11 6th Floor 3.98 07 Jun 11 8th Floor 3.98 07 Jun 11				Oth Ele	24.00	15 D 11		
8th Floor 18.98 18 Oct 11				8tn F100f	∠4.98	15 Dec 11		
8th Floor 18.98 18 Oct 11							1	İ
8th Floor 18.98 18 Oct 11								
Sth Floor 15.98 23 Sep 11				7th Floor	21.98	20 Nov 11		
Sth Floor 15.98 23 Sep 11								
Sth Floor 15.98 23 Sep 11								
Sth Floor 15.98 23 Sep 11				6th Floor	18.98	18 Oct 11		
## Ath Floor 12.98 21 Aug 11								
## Ath Floor 12.98 21 Aug 11								
## Ath Floor 12.98 21 Aug 11				Ed. El.	45.00	00.0		
3rd Floor 9.98 27 Jul 11 2nd Floor 6.98 02 Jul 11 1st Floor 3.98 07 Jun 11 GF 0 12-May-11 Basement-1 -3.04 m 17 Apr 11 Basement-2 -6.08m 24-Mar-11 Retaining Wall, Column, Shear Wall, Stair 50%				5th Floor	15.98	23 Sep 11		
3rd Floor 9.98 27 Jul 11 2nd Floor 6.98 02 Jul 11 1st Floor 3.98 07 Jun 11 GF 0 12-May-11 Basement-1 -3.04 m 17 Apr 11 Basement-2 -6.08m 24-Mar-11 Retaining Wall, Column, Shear Wall, Stair 50%								
3rd Floor 9.98 27 Jul 11 2nd Floor 6.98 02 Jul 11 1st Floor 3.98 07 Jun 11 GF 0 12-May-11 Basement-1 -3.04 m 17 Apr 11 Basement-2 -6.08m 24-Mar-11 Retaining Wall, Column, Shear Wall, Stair 50%								
## 2nd Floor 6.98 02 Jul 11				4th Floor	12.98	21 Aug 11		
## 2nd Floor 6.98 02 Jul 11								
## 2nd Floor 6.98 02 Jul 11								
## 2nd Floor 6.98 02 Jul 11				3rd Floor	9.98	27 Jul 11		
Basement-1 -3.04 m 17 Apr 11 Basement-2 -6.08m 24-Mar-11 Retaining Wall, Column, Shear Wall, Stair 22-Jan-11								
Basement-1 -3.04 m 17 Apr 11 Basement-2 -6.08m 24-Mar-11 Retaining Wall, Column, Shear Wall, Stair 22-Jan-11								
Basement-1 -3.04 m 17 Apr 11 Basement-2 -6.08m 24-Mar-11 Retaining Wall, Column, Shear Wall, Stair 22-Jan-11								
Basement-1 -3.04 m 17 Apr 11 Basement-2 -6.08m 24-Mar-11 Retaining Wall, Column, Shear Wall, Stair 22-Jan-11				2nd Flooor	6.98	02 Jul 11		—
Basement-1 -3.04 m 17 Apr 11 Basement-2 -6.08m 24-Mar-11 Retaining Wall, Column, Shear Wall, Stair 22-Jan-11							1	1
Basement-1 -3.04 m 17 Apr 11 Basement-2 -6.08m 24-Mar-11 Retaining Wall, Column, Shear Wall, Stair 22-Jan-11					<u> </u>		<u> </u>	<u>L</u>
Basement-1 -3.04 m 17 Apr 11 Basement-2 -6.08m 24-Mar-11 Retaining Wall, Column, Shear Wall, Stair				1st Floor	3.98	07 Jun 11		
Basement-1 -3.04 m 17 Apr 11 Basement-2 -6.08m 24-Mar-11 Retaining Wall, Column, Shear Wall, Stair							1	İ
Basement-1 -3.04 m 17 Apr 11 Basement-2 -6.08m 24-Mar-11 Retaining Wall, Column, Shear Wall, Stair								ĺ
Basement-1 -3.04 m 17 Apr 11 Basement-2 -6.08m 24-Mar-11 Retaining Wall, Column, Shear Wall, Stair				GF	0	12-May-11		
Basement-2 -6.08m 24-Mar-11 Retaining Wall, Column, Shear Wall, Stair 50%								
Basement-2 -6.08m 24-Mar-11 Retaining Wall, Column, Shear Wall, Stair 50%								1
Basement-2 -6.08m 24-Mar-11 Retaining Wall, Column, Shear Wall, Stair 50%								ĺ
Basement-2 -6.08m 24-Mar-11 Retaining Wall, Column, Shear Wall, Stair 50%							1	1
Basement-2 -6.08m 24-Mar-11 Retaining Wall, Column, Shear Wall, Stair 50%				Basement-1	-3.04 m	17 Apr 11		
Retaining Wall, Column, Shear Wall, Stair 50%								
Retaining Wall, Column, Shear Wall, Stair 50%							1	İ
Retaining Wall, Column, Shear Wall, Stair 50%								ĺ
Retaining Wall, Column, Shear Wall, Stair 50%								ĺ
Retaining Wall, Column, Shear Wall, Stair 50%				Basement-2	-6.08m	24-Mar-11		
Column, Shear Wall, Stair 22-Jan-11								
Wall, Stair 22-Jan-11				Retaining Wall,				İ
22-Jan-11							50%	İ
				rraii, Staii				22-Jan-11
				Mat	-9.12m	07-Feb-11	100%	
							· <u></u>	